

## 4<sup>th</sup> Avenue Signals and Lighting Upgrade

#### E Street to A Street

Feb 1, 2021







## Project Overview

- Goal of the project is to reconstruct the traffic signals and lighting systems
- Expanded to include streetscape elements consistent with the Downtown Comprehensive plan
- Funded by MOA Road Bonds (ARDSA)
- Managed by Municipality of Anchorage Project Management and Engineering










Project Overview







## Project Background

- 2001 Anchorage Downtown Area Traffic Signal System Rehab Study
  - Identified high-priority deficiencies among traffic signals
  - About a dozen still to be addressed











## Project Background

- 2018 Reconnaissance Report
  - Inventoried all signals and lighting downtown
  - 27% of items received "poor" rating
  - Lighting doesn't meet standards
  - 4<sup>th</sup> Avenue ranked 1 and 3 for rehabilitation need
  - 4<sup>th</sup> Avenue, A Street to Cordova Street chosen as first segment











**Current Project Limits** 





## Planned Improvements

- Replace traffic signals and lighting systems
  - Follow Downtown Comprehensive Plan guidance
    - Similar to existing Green pedestrian "acorn" style lights in the Historical District
  - Streetlights and traffic signal poles will have standard galvanized steel finish
  - Include banner and flower basket supports
- Replace sidewalks to meet ADA requirements
- Repaving
- Add curb bulbs where possible
- 1% for Art










## Planned Improvements

- Street Trees with curbing
- Incorporate lessons learned
  - Raised Pole Foundations
  - Placement of equipment
  - Construction scheduling/phasing











### Construction – Sidewalk Work Zones


- 4 Work Zones
- Approximately 3-week duration for each Work Zone
- Zones 1 & 2 (Night Work)
- Zones 3 & 4 (Day Work)

- Contractor will be allowed to work in one Zone at a time or Zones 1 & 3 or 2 & 4 at the same time for a total of 3 weeks to accomplish the following:
  - Demolition
  - Construct storm drain catch basins
  - Construct signals/lighting conduit, junction boxes, & foundations
  - Construct tree planters, sidewalk, curb & gutter, curb ramps



### Construction – Sidewalk Work Zone 2

- Night-Time construction
- Day-time set-up and pedestrian movements shown
- Temporary moveable ADA hard surfaces will be provided to provide access to and from businesses and through work zone
- Temporary business way-finding signs will be provided
- Flaggers will be provided to direct pedestrians through work zone and to businesses
- No southside on-street parking



#### Schedule

- Preliminary Design: March 2021
- Final Plans/Bidding: May 2021
- Construction: Start July 2021 with Project Completion Summer 2022



#### Outreach

- Anchorage Downtown Partnership
- Greater Anchorage Inc Mushing District
- Planning and Zoning/Urban Design Commission (future)
- Downtown Community Council
- Anchorage Transportation Fair
- Individual businesses in winter/spring of 2021 to discuss access needs and construction phasing









## Project Feedback

Joann Mitchell, PE

Kinney Engineering Public Involvement Coordinator

Phone: 344.7590

email: ancdowntownlights@kinneyeng.com

Project Website (Coming Soon)

www.ancdowntownlights.com









## Project Team

- Melinda Tsu, PE
   MOA Project Manager
   343. 8110
   Melinda.tsu@anchorageak.gov
- Julie Makela, PE
   MOA Project Administrator
   343.7598
   Julie.makela@anchorageak.gov

- Art Johnson, PE
   Kinney Engineering Project Manager
   344.7577
   Art.johnson@kinneyeng.com
- Will Webb, PE, PTOE
   Kinney Engineering Project Engineer
   344.7578
   <u>Will.webb@kinneyeng.com</u>
- Joann Mitchell, PE

   Kinney Engineering Public
   Involvement Coordinator
   344.7590

   Joann.mitchell@kinneyeng.com

















